

MILESTONE WORK PLAN FOR RUNWAY RESURFACING AND EXTENSION AND OTHER ANCILLARY WORKS AT BUMTHANG DOMESTIC AIRPORT

WBS	Task Name	Unit	Qty	2022																														
				Jan				Feb				Mar				Apr				May				Jun				Jul						
				Mnth 1		Mnth2		Mnth 3		Mnth 4		Mnth 5		Mnth 6		Mnth 7		Mnth 8																
				W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4	W1	W2	W3	W4							
1	Resurfacing and other development works at BDA																																	
1.1	Mobilisation																																	
1.1.1	Site establishment																																	
1.1.1.1	Site Laboratory	nos	1					0.5		1																								
1.1.1.2	Site office	nos	1					1																										
1.1.1.3	Site stores	nos	1					1																										
1.1.1.4	Workers' camps	nos	1					1																										
1.1.1.5	Plants installation and testing	nos	1							0.3			0.7			1																		
1.1.2	Raw Materials																																	
1.1.2.1	Gabion walls and fencing																																	
1.1.2.1.1	Cement	bags	2730					0.3			0.6		1																					
1.1.2.1.2	Sand	cum	355					0.3			0.6		1																					
1.1.2.1.3	Aggregates	cum	500					0.3			0.6		1																					
1.1.2.1.4	Boulders	cum	11678					0.3			0.6		0.9		1																			
1.1.2.1.5	Steel members	kgs						0.5			1																							
1.1.2.1.6	Concertina coils	kgs	4950					0.5			0.9		1																					
1.1.2.1.7	Barbed wires	mts	32530					0.5			0.9		1																					
1.1.2.1.8	Chain linked fencing	sqm	3632					0.5			0.9		1																					
1.1.2.1.9	GI double knotted mesh(gabion boxes)	sqm	16860					0.5			0.9		1																					
1.1.2.1.10	GI chainlink mesh(gabion boxes)	sqm	9450					0.5			0.9		1																					
1.1.2.2	Bitumen works																																	
1.1.2.2.1	Aggregates	cum	6870					0.1			0.3		0.5		0.9		1																	
1.1.2.2.2	Sand	cum	3885					0.1			0.3		0.5		0.9		1																	
1.1.2.2.3	Bitumen	tonne	810					0.1			0.3		0.5		0.9		1																	
1.1.2.2.4	Cement	bags	10615																				0.5		1									
1.1.3	Testing																																	
1.1.3.1	Bitumen																																	
1.1.3.2	JMF																																	
1.2	Fencing and Gabion wall																																	
1.2.1	New Gabion wall with fencing on top including toe banking	mts	760						0.4			0.8		1																				
1.2.2	Toe banking in existing Gabion walls	mts	1600															0.5	0.7	1														
1.2.3	Realignment of fencing(new)	mts	1150														0.5	1																
1.2.4	Demolition of existing fencing	mts	330																				0.5	1										
1.3	Existing Runway with extension including apron																																	
1.3.1	Jungle clearing(extension)																1																	
1.3.2	Earthwork in excavation in extended area full width	mts	650							0.4			1																					
1.3.3	Embanking works over full length including side strips of existing runway	mts	1600							0.3			0.4		0.7		0.8		0.9		1													
1.3.4	Preparation of sub grade(extension) full width	mts	650													0.5																		
1.3.5	Providing and Laying GSB(extension) full width	cum	3500															1																
1.3.6	Providing and Laying wet mix macadam(extension) full width	cum	3100															0.3	0.6	1														
1.3.7	Laying of SDAC over full length including existing runway and apron full width	cum	3700																				0.5	1										
1.3.8	Laying of DAC over full length, full width including existing runway and apron	cum	2620																					0.5	1									
1.3.9	Pavement connecting terminal to apron including all finishing works full width	mts	50																						0.5	1								

MILESTONE 1

MILESTONE 2

MILESTONE 3

MILESTONE 4

MILESTONE 5

MILESTONE 6

MILESTONE 7

MILESTONE 8

MILESTONE 9

MILESTONE 10

MILESTONE 11